




15	Date of recommending the time limit applied for	3.3.17
16	Whether the original application of the Contractor enclosed	Yes
17	Balance works remaining to be done	70%
18	Probable time limit required for completion remaining works.	-
19	Const of work charge establishment	-
20	Weekly notice as per Rule 2 of the contract has been issued.	-
21	Remarks by the Asst Conservator of Forest	-
22	Daily rate & fine proposed	-
23	Recommendation of the Executive Engineer-5.	28/2/2017 ✓
24	Chief Engineer (RR Nagar), BBMP	3/3/17 ✓


Assistant Engineer
Ward No 17


Executive Engineer
RR Nagara Division


Asst. Executive Engineer
Loggers sub Division
ಬೃಹದ್ವಿಭಾಗದ ಮಹಾನಗರ ಪಾಲಿಕೆ


Chief Engineer
RR Nagara Zone

Name of
Contractor
B...